

**Annexure-III**

**Site Inspection Report for construction of CT/PT**

|  |   |  |
|--|---|--|
| ULB Name   |   | Date: 04.12.2024   |
| Ward No  |   | Tarakeswar Municipality<br>10  |
| Name of the proposed site  |   | at JK Bazar, near Axis Bank  |
| Address  |   | JK Bazar, near Axis Bank Ward No 10  |
| Category CT/PT   |   | <b>PT</b>  |
| Necessary Land Details   | Whether the Land is belong to the ULB/Other (If Other please specify)   | 1. ULB Land<br>2. Other- <b>PWD</b>  |
|  | Dag No., Khatian No., J.L. No. & other plot information.                | Mouza with JL : TARAKESWAR, 029, Plot no: 940  |
|  | No objection Certificate received from the concerned authority (Yes/No) | 1. Yes<br>2. No <input checked="" type="checkbox"/>  |
| Nearest location of CT/PT (approx distance in meter)                   |   | Meter-   |
| Proposed no of Toilet seats  | Male  | 1  |
|  | Female  | 1  |
| Proposed no of Urinal seats  | Male  | 2  |
|  | Female  | 1  |
| Proposed no of Bath  | Male  |  |
|  | Female  |  |
| Baby feeding   |   |  |
| To be constructed as Aspirational Toilet or Normal Toilet (only)       | Aspirational/Normal   | 1. Normal <input checked="" type="checkbox"/><br>2. Aspirational   |
| Area required for Public Toilets                                       | 4 to 5 sq. meters per 10 toilet seats:<br>Min. 1.5m x 1.2m              | Model - <b>F</b>   |
| Area requirement details in sqm for Community Toilets                  | Toilet Cubical (Optimum=900x1200, Minimum=750x900)                      |  |
|  | Urinal (Minimum=500x600)  |  |
| Space identified for installation of Soak pit and Soak Well            |   | 1. Yes <input checked="" type="checkbox"/><br>2. No  |
| Availability of surface water/piped water supply (in detail)           |   | 1. Available in-..... <b>300m</b> Miter <input checked="" type="checkbox"/><br>2. Not Available                                  |
| Operation and Maintenance plan in detail                               |   | 1. 3 <sup>rd</sup> Party Maintenance Agency <input checked="" type="checkbox"/><br>2. Community User Group<br>3. Other- <b>H</b> |
| Remarks if any:  |   |  |
| Representative assigned from Hijli Inspiration for the site inspection | Name & Designation  | Prabir Mukherjee<br>Civil Engineer Hijli INSPIRATION   |
|  | Contact No  | 9339875575   |
|  | Signature with Seal   | <b>Checked &amp; Verified</b><br><i>Prabir Mukherjee</i><br>Engineer (Civil)<br>Hijli INSPIRATION                                |
| Representative assigned from the ULB for the site inspection           | Name & Designation  |  |
|  | Contact No  |  |
|  | Signature with Seal   |  |



9

Sub Assistant Engineer  
 Tarakeswar Municipality  
 Checked & Verified  
 Engineer (Civil)  
 Hijli INSPIRATION