



**JIAGANJ AZIMGANJ MUNICIPALITY**  
**CONSTRUCTION SITE FIRST VISIT REPORT**

First Visit - PROP-01041 - JIAGANJ SADAR GHAT

**Location Details**

Name of the Location	Latitude & Longitude	Ward	Area	Area Unit
JIAGANJ SADAR GHAT	22.5797461 88.4135543	6	JIAGANJ SADAR GHAT	Sq/Meter

**Project Details**

Proposed Project Type	Toilet Seat (Male)	Toilet Seat (Female)	Urinal Seat (Male)	Urinal Seat (Female)
Bastu	2	3	2	3

**Land Details**

Classification	Plot No.	Jl No.	Dag No.	Khatian No.	Mouza	Possession Details (Owned by)
Bastu	391	206	391	1	JIAGANJ	

Foundation upto Tie beam with reinforcement details

Visit Date

Earth Cutting  
(1200 x 1200 x 1000)

Column Nos.	Length (M)	Breath (M)	Height (M)	Status	Remarks
10	1200	1200	1000	OK	OK

Earth Cutting Image



Re inforcement

Footing  
(10 mm dia 10 nos both)

Rod Nos.	Diameter (M)	Status	Remarks
10	10	OK	OK

Footing Image



Column  
(12 mm dia 6 nos)

Rod Nos.	Diameter (M)	Length (M)	Height (M)	Status	Remarks
6	12	250	250	OK	OK

Column Image



Tie beam  
(12 mm dia 4 nos)

Rod Nos.	Diameter (M)	Length (M)	Breath (M)	Status	Remarks
4	12	250	250	OK	OK

Tie beam Image



Overall Work Status - Images


Photo 1 - Angle 1



Photo 2 - Angle 2



Signatures & Approval

  
Technical Supervisor  
Jaganj-Azimganj Municipality

Seal with signature of ULB Engineer  
Name: KOUSIK PANDEY  
Contact no.: 7001198093

Signature of Engineer  
HILLI INSPIRATION

Name: \_\_\_\_\_  
Contact no.: \_\_\_\_\_

Signature of Co-Ordinator  
HILLI INSPIRATION

  
Chairman  
Jaganj-Azimganj Municipality