



MEKLIKANJ MUNICIPALITY
CONSTRUCTION SITE FIRST VISIT REPORT

First Visit : PROP-01433 - INDIRA GIRLS H.S. SCHOOL

Location Details

Name of the Location	Latitude & Longitude	Ward	Area	Area Unit
INDIRA GIRLS H.S. SCHOOL	26.3371057 89.450145	8	WARD NO 8	35.7 Sq/Meter

Project Details

Proposed Project Type	Toilet Seat (Male)	Toilet Seat (Female)	Urinal Seat (Male)	Urinal Seat (Female)
Other	2	2	3	2

Land Details

Classification	Plot No.	Jl No.	Dag No.	Khatian No.	Mouza	Possession Details (Owned by)
Other	578	70	578	837	70	

Construction Site First Visit Report

Foundation upto Tie beam with reinforcement details						
Visit Date	13/02/2026					
Earth Cutting (1200 x 1200 x 1000)	Column Nos.	Length (M)	Breath (M)	Height (M)	Status	Remarks
	10	1200	1200	1000	OK	OK

Earth Cutting Image



Lat: 26.34557
Long: 88.91059
Location: Mekliganj, West Bengal

Re-inforcement

Footing
(10 mm dia 10 nos both)

Rod Nos.	Diameter (M)	Status	Remarks
10	10	OK	OK

Footing Image



Lat: 26.34558
Long: 88.91056
Location: Mekliganj, West Bengal

Column
(12 mm dia 6 nos)

Rod Nos.	Diameter (M)	Length (M)	Height (M)	Status	Remarks
6	12	250	250	OK	OK

Column Image



Lat: 26.34557
Long: 88.91059
Location: Mekliganj, West Bengal

Tie beam
(12 mm dia 4 nos)

Rod Nos.	Diameter (M)	Length (M)	Breath (M)	Status	Remarks
4	12	250	250	OK	OK

Tie beam Image



Binder for Column 8 mm dia 175 mm C/C

Status

Remarks

OK

OK

Binder for Tie 8 mm dia 175 mm C/C

Status

Remarks

OK

OK

Overall Reamrks

Ok

Overall Work Status - Images

Photo 1 - Angle 1



Photo 2 - Angle 2



