HALISAHAR MUNICIPALITY

CONSTRUCTION SITE FIRST VISIT REPORT

First Visit : PROP-00522 - BASANTI TALA BAROYARI SANSTHA,SHIBER GOLI MAIN ROAD HALISAHAR NORTH 24 PARGANAS,PIN-743134

Location Details

Name of the Location	Latitude & Longitude	Ward	Area	Area Unit
BASANTI TALA BAROYARI SANSTHA,SHIBER GOLI MAIN ROAD HALISAHAR NORTH 24 PARGANAS,PIN-743134	22.5797376 88.413556	6	45	Sq/Meter

Project Details

Proposed Project Type	Toilet Seat (Male)	Toilet Seat (Female)	Urinal Seat (Male)	Urinal Seat (Female)
Bastu	0	1	2	1

Land Details

Classification	Plot No.	Jl No.	Dag No.	Khatian No.	Mouza	Possession Details (Owned by)
Bastu	2733	06	2733	103	HALISAHAR	

Foundation upto Tie beam with reinforcement details

Visit Date: 31/12/2025

Earth Cutting (1200 x 1200 x 1000)

Column Nos.	Length (M)	Breath (M)	Height (M)	Status	Remarks
10	1200	1200	1000	OK	OK

Earth Cutting Image

Re-inforcement

Footing (10 mm dia 10 nos both)

Rod Nos.	Diameter (M)	Status	Remarks
10	10	OK	OK

Footing Image

Column (12 mm dia 6 nos)

Rod Nos.	Diameter (M)	Length (M)	Height (M)	Status	Remarks
6	12	250	250	OK	OK

Column Image

Tie beam (12 mm dia 4 nos)

Rod Nos.	Diameter (M)	Length (M)	Breath (M)	Status	Remarks
4	12	250	250	OK	OK

Tie beam Image

Overall Work Status - Images	
Photo 1 - Angle 1	
Photo 2 - Angle 2	
QR Code Board Image	

Signatures & Approval

Seal with signature of ULB Engineer
Name : _____
Contact no. : _____

Checked & Verified
Engineer (Civil)
Hijli INSPIRATION

Signature of Engineer
HILLI INSPIRATION
Name : _____
Contact no. : _____

Signature of Co-Ordinator
HILLI INSPIRATION
Co-ordinator
Hijli INSPIRATION